

OEB Smart Meter Status

Quarterly Reporting

A completed copy of the table below must be provided quarterly, by the tenth day of the month following each calendar quarter. The first quarterly filing is due in respect of the quarter ending **September 30, 2009**.

Distributor name: North Bay Hydro Distribution			
Quarter ending: September 30th 2009			
	RPP-eligible Consumers: Residential Class	RPP-eligible Consumers: General Service Less Than 50kW Class	Total
Total number of RPP-eligible consumers	21,153	2413	23566
Number of smart meters installed in the quarter	7699	760	8459
Number of smart meters registered with the MDM/R in the quarter	0	0	0
Number of RPP consumers being charged TOU prices added in the quarter	0	0	0
Total cumulative number of smart meters installed in the service area at the end of the quarter	7699	760	8459
Total cumulative number of smart meters registered with the MDM/R at the end of the quarter	0	0	0
Total cumulative number of consumers being	0	0	0

charged TOU prices at the end of the quarter			
Percentage of total RPP-eligible consumers with smart meters installed at the end of the quarter	36.4%	31.5%	35.9%
Percentage of total smart meters installed that are registered with the MDM/R at the end of the quarter	0	0	0
Percentage of total RPP-eligible consumers being charged TOU prices at the end of the quarter	0	0	0

In addition, confirmation of the following should be provided in the report for the relevant quarter in which the activity occurred:

- i. Date on which MDM/R testing was completed.

MDM/R Testing will start approx December 2009

- ii. Date on which AMI system installation and integration was completed.

AMI System installation as far as the ODS/RNI was completed in Mid July 2009.
The connectivity to and from the ODS to the MDM/R and North Bay Hydro will begin in November 2009.