

Tillsonburg Hydro Inc. Smart Meter Deployment Quarterly Report

Appendix C Quarterly Reporting

A completed copy of the table below must be provided quarterly, by the tenth day of the month following each calendar quarter. The first quarterly filing is due in respect of the quarter ending **September 30, 2009**.

	Distributor name: Tillsonburg Hydro Inc.		
	Quarter ending: December 31, 2009		
	RPP-eligible Consumers: Residential Class	RPP-eligible Consumers: General Service Less Than 50kW Class	Total
Total number of RPP-eligible consumers	5,935	665	6,600
Number of smart meters installed in the quarter	836	19	855
Number of smart meters registered with the MDM/R in the quarter	0	0	0
Number of RPP consumers being charged TOU prices added in the quarter	0	0	0
Total cumulative number of smart meters installed in the service area at the end of the quarter	1286	19	1305
Total cumulative number of smart meters registered with the MDM/R at the end of the quarter	0	0	0
Total cumulative number of consumers being charged TOU prices at the end of the quarter	0	0	0
Percentage of total RPP-eligible consumers with smart meters installed at the end of the quarter	21.7%	2.9%	19.8%
Percentage of total smart meters installed that are registered with the MDM/R at the end of the quarter	0	0	0
Percentage of total RPP-eligible consumers being charged TOU prices at the end of the quarter	0	0	0

Tillsonburg Hydro Inc.

Smart Meter Deployment Quarterly Report

In addition, confirmation of the following should be provided in the report for the relevant quarter in which the activity occurred:

i. Date on which MDM/R testing was completed.

N/A – Detailed Project Plan (DPP) has been reviewed with IESO and THI will be starting testing during Q1 – 2010 with an expected completion during Q3 – 2010.

ii. Date on which AMI system installation and integration was completed.

As per our Detailed Project Plan (DPP), THI expected these activities to be completed during Q4 – 2009. Due to some delays in receiving infrastructure (collectors), this has been delayed. We expect to have all infrastructures in place and integrated by the end of Q1-2010.