

Hydro Ottawa Limited  
3025 Albion Road North, PO Box 8700  
Ottawa, Ontario K1G 3S4  
Tel.: (613) 738-6400  
Fax: (613) 738-6403  
www.hydroottawa.com

Hydro Ottawa limitée  
3025, chemin Albion Nord, C.P. 8700  
Ottawa (Ontario) K1G 3S4  
Tél. : (613) 738-6400  
Téléc. : (613) 738-6403  
www.hydroottawa.com



January 8, 2009

Ontario Energy Board  
P.O. Box 2319  
2300 Yonge Street, 27th Floor  
Toronto, ON  
M4P 1E4

Attention: Ms. Kirsten Walli, Board Secretary

Subject: Hydro Ottawa Smart Meter Deployment Status Report – December 31, 2009

---

In response to your request for a Smart Meter Deployment Status Report, please find attached Hydro Ottawa's baseline report Part II and Quarterly Report, as outlined in Appendix B and C.

Should you have any further questions or require additional information, please contact Lin Xu, Regulatory Affairs Advisor, at 613-738-5499 ext 563 or email [linxu@hydroottawa.com](mailto:linxu@hydroottawa.com)

Best regards,

Laurie Elliott  
Manager - Regulatory Compliance and Reporting  
Hydro Ottawa Limited  
613-738-5499 x508

**Appendix B**  
**Baseline Report: Part II**

Please complete the following form using actual (to December 31, 2009) and planned (January 31, 2010 to June 30, 2011) information, based on the last day of the month.

Residential					GS<50kW			
Month	Meters Installed	Meters Enrolled	ToU Notice Sent	ToU Billing	Meters Installed	Meters Enrolled	ToU Notice Sent	ToU Billing
May 09								
June 09								
July 09								
Aug 09								
Sep 09								
Oct 09								
Nov 09								
Dec 09	267948	0	0	0	21652	0	0	0
Jan 10	268000	0	0	0	21750	0	0	0
Feb 10	268500	0	0	0	21850	0	0	0
Mar 10	269000	5000	5000	0	21950	0	0	0
Apr 10	269500	5000	5000	0	22050	0	0	0
May 10	270000	35000	35000	5000	22150	0	0	0
June 10	270500	35000	35000	5000	22250	0	0	0
July 10	271000	35000	35000	34500	22350	500	500	0
Aug 10	271500	35000	35000	34500	22450	1000	1000	0
Sep 10	272000	35000	35000	35000	22700	2000	2000	500
Oct 10	272500	150000	150000	35000	22800	6000	6000	1500
Nov 10	273000	200000	200000	35000	22850	10000	10000	3500
Dec 10	273000	220000	220000	130000	22900	16000	16000	12000
Jan 11	273000	230000	230000	210000	22900	16500	16500	13000
Feb 11	273000	240000	240000	220000	22900	17000	17000	14000
Mar 11	273000	250000	250000	230000	22900	17500	17500	15000
Apr 11	273000	273000	273000	240000	22900	22900	22900	16000
May 11	273000	273000	273000	250000	22900	22900	22900	20000
June 11	273000	273000	273000	273000	22900	22900	22900	22900

### Appendix C Quarterly Reporting

A completed copy of the table below must be provided quarterly, by the tenth day of the month following each calendar quarter. The first quarterly filing is due in respect of the quarter ending **December 31, 2009**.

<b>Distributor name: (insert name of Licensee)</b>	<b>Hydro Ottawa Limited</b>		
<b>Quarter ending: (insert last day of quarter to which the report relates)</b>	<b>December 31, 2009</b>		
	RPP-eligible Consumers: Residential Class	RPP-eligible Consumers: General Service Less Than 50kW Class	Total
Total number of RPP-eligible consumers	269288	23338	292626
Number of smart meters installed in the quarter	1474	947	2421
Number of smart meters registered with the MDM/R in the quarter	0	0	0
Number of RPP consumers being charged TOU prices added in the quarter	0	0	0
Total cumulative number of smart meters installed in the service area at the end of the quarter	267948	21652	289600
Total cumulative number of smart meters registered with the MDM/R at the end of the quarter	0	0	0
Total cumulative number of consumers being charged TOU prices at the end of the quarter	0	0	0
Percentage of total RPP-eligible consumers with smart meters installed at the end of the quarter	99.5%	93%	99%
Percentage of total smart meters installed that are registered with the MDM/R at the end of the quarter	0	0	0
Percentage of total RPP-eligible consumers being charged TOU prices at the end of the quarter	0	0	0

In addition, confirmation of the following should be provided in the report for the relevant quarter in which the activity occurred:

- i. Date on which MDM/R testing was completed.

MDMR testing is expected to be completed by late February, 2010.

- ii. Date on which AMI system installation and integration was completed.

The AMI installation was completed in October of 2007.